

Rajpur-Sonarpur Municipality



June-August, 2018

www.rajpursonarpurmunicipality.in

Page-3

Comprehensive Water Supply Scheme under AMRUT

Works for Phase – I of water supply project within Rajpur Sonarpur Municipality under AMRUT is carried out under the astute supervision of KMDA.

Sl. No.	Name of Components	Present Status
1.	WTP i/c 3.6 MG Capacity CWR	39 nos. RCC piles out of 600 nos. completed.
2.	UGR – 2 Nos.	
(i)	1.25 MG at Ward – 8.	Reservoir, pump house, transformer room and sub-station building completed. Installation of delivery pipe line completed. Inlet fabrication work is in progress.
(ii)	0.40 MG at Ward – 4.	Work order issued. Work will be started after puja.
3.	ESR	
(i)	Ward – 4, ESR - 20	RCC pile casting completed and load testing done. Work will be started after puja.
(ii)	Ward – 15, ESR - 14	Outside plaster work is in progress. Inside plaster work is pending. RCC stair and railing completed.
(iii)	Ward – 20, ESR - 15	Painting, Sluice Valve (SV) chamber, inlet-outlet pipe line completed.
(iv)	Ward – 21, ESR - 16	RCC stair completed. Outside plastering work is in progress. Inside plastering work, inlet-outlet pipe line, colour wash and painting are pending.
(v)	Ward – 23, ESR – 17	Up to 2 nd bracing completed.
(vi)	Ward – 27, ESR – 10	Site preparation is in progress.
(vii)	Ward – 29, ESR – 12	RCC pile completed, load test done.

Sl. No.	Name of Components	Present Status
(viii)	Ward – 30, ESR – 6	Piling completed and load test done. Pile cap is in progress.
(ix)	Ward – 31, ESR – 3	Work will be started after Puja.
(x)	Ward – 34, ESR - 8	Colour wash and painting is pending.
(xi)	Ward – 35, ESR - 9	Work almost completed.
4.	Rising Main	
(i)	Dia: 750 mm to 350 mm; UGR 3 to ESR 13,15,17 (Ward – 08, 16, 17, 18, 19, 20 and 23)	(a) From Future Engineering College to Bose Pukur SBI ATM via Mission Pally completed except MS hump at R K Mission Pally and near SBI ATM. (b) Sakher Bazar More to Subhas Gram Station Road (dia – 450 mm). (c) Sakher Bazar to ESR at Ward 20 completed (350 mm). (d) Madhur Milan Sangha at Ward 18 to border of Ward 17 and 18 completed.
(ii)	Dia: 600 mm; UGR 2 to UGR 4 (Ward – 31, 4, 6, 7, 27)	(a) From Peyarabagan (Ward 31) to Kamalgazi Bazar, Flyover except PWD road. (b) From Flyover end to Kandarpapur More (Bye Pass). (c) Boalia Bazar to Jalpool (upto Rail line) (d) From Jalpool (after rail line) to UGR – 4 (Ward – 4)
(iii)	Dia: 750 mm to 350 mm; UGR 3 to ESR 12 (Ward – 27)	ESR at Ward 27 to Karbala completed (350 mm dia). Future Engineering College to Simultala completed.
(iv)	Dia: 450, 350 & 300 mm; (ESR – 1, 2, 5, 6) (Ward – 06, 28, 29, 30)	ESR at Ward 29 to near ESR at Ward 28 (350 mm) completed.
(v)	Dia: 350 mm; (ESR – 16) (Ward – 21) Sakher Bazar More	Work will be started soon after getting permission from PWD. PWD (Roads) & Rail.
(vi)	Dia: 350 mm; (ESR – 14) (Ward – 15, 16/17) Bose Pukur More	Laying complete at Ward 15.
(vii)	UGR 2 to Ward 34, 35	Pipe laying completed.
(viii)	UGR 2 (W-31) to UGR 3 (W-08) 1000 mm dia.	Future Engineering College to Netaji Sports Complex completed. MS works pending.

Sl. No.	Name of Components	Present Status
(ix)	UGR 3 (Ward 08) to ESR (Ward 11, 12 & 13) 600 mm dia.	UGR 3 to Sahebpara, Sonarpur.
(x)	Jack Pushing	Laying of 1000 mm dia pumping main completed by jack pushing method at Kamalgazi More. Construction of driving pit is in progress.

Regular monitoring is being carried out by this Municipality for the smooth progress of work. Frequent meetings are being arranged with KMDA officials.

Repairing and Renovation of Existing Parks under AMRUT

Park at Ward No. 17 is presently functioning. Renovation works for parks at Ward No. 12 and 28 already completed and will be inaugurated soon.

Tender already opened for four parks under AMRUT 2017-18 at Ward No. 3, 14, 26 and 33. Work order of parks at Ward No. 03 and 14 already issued and for Ward No. 26 and 33 placed before SLTC for approval.

National Urban Health Mission

Construction of new health centers under NUHM at Ward No. 21 is completed. At Ward No. 35 work is in full swing and expected to be completed within January, 2019. At Ward No. 12 works are expected to be completed within January, 2019. At Ward No. 05 the work will be completed soon.